

SMM 7.2.6.2 Pre-Bunkering Operations Checklist

Location: _____

Date: _____

Preparations Ahead of Bunker Ops Day:

- ☐ ER radios charged and ready / VHF charged and ready
- ☐ Bunkering phone system operational and tested
- ☐ Fuel tanks soundings verified and fill quantities planned for
- ☐ Tanks dosed with tank tonic as needed
- ☐ Fuel tank filling plan to keep vessel trim proper
- ☐ Scuppers/vent basins plugged, booms in place
- ☐ Sounding equipment inspected, prepared, and laid out
- ☐ Oil pads, rags, tools, tie wraps on hand at fuel manifold
- ☐ Bunker hose supporting line ready (from 01 deck stbd side, bulwarks on port side)
- ☐ F/O riser valve tested on stbd or port side, unused side confirmed closed/secure
- ☐ Pads and sorbent sausage on hand for deck rover emergency use
- ☐ De-ballasting plan with Captain is required

Day of Bunkering - Attention Items:

- ☐ Pre-bunker meeting held with all personnel involved
 - ☐ No smoking sign posted
 - ☐ Allow no oil to go over the vessel side
 - ☐ Fuel plan/deck vent locations provided
 - ☐ Response plan material locations: bow, winch room, 02 deck, vestibule
 - ☐ Deck rover air horn usage
 - ☐ Bravo Flag/Red light on
 - ☐ Pre-transfer calculations and paperwork printed/ready
 - ☐ Open fuel quick-closing (air op) valves to tanks being filled
 - ☐ Valve alignment re-checked prior to start by CE or 1AE
 - ☐ Stbd side ER supply and hazmat locker fans secured for transfer ops
 - ☐ Maintain vessel trim level or down by the stern
-